



DEUS BUILDERS

PEACE OF MIND

Week 4 Report

32223 Tamina Rd

Weekly Construction Progress Report

- Project Address: 32223 Tamina Rd, Magnolia, TX 77354
- General Contractor: DEUS Builders
- Reporting Period: October 18 – October 24, 2025

✓ Work Completed This Week

- Building 1 pad filled and tested soil density 21st - 22nd
 - subcontractor: Jordan Concrete & A&R Testing
- Building 2 pad filled and tested soil density 22nd - 23rd
 - subcontractor: Jordan Concrete & A&R Testing
- DEUS Builders safety hazard sign installed 23rd
 - subcontractor: Fast Signs

Oct 21st -22nd

Building 1 pad filled

Tested soil density for every foot filled up



Oct 22st - 23rd

- Building 2 pad filled
- Tested soil density for every foot filled up
- DEUS Sign installed



Plans for Next Week

- Wait for HOA Permit approval
- Install utilities (water & sewage)
- Get final set of plans for permit submission