# HILLSIDE TOWNHOMES

# PREPARED FOR: LAVALLEE CONSTRUCTION, LLC

## RIVERSIDE DRIVE AND AZUD ROAD THOMPSON, CONNECTICUT

DATED: JANUARY 31, 2023 REVISED THROUGH 5-1-23

PREPARED FOR: LAVALLEE CONSTRUCTION, LLC 83 RICH ROAD NORTH GROSVENORDALE, CT 06255

DIRECTIONS TO SITE FROM TOWN HALL:


HEAD SOUTH ON RIVERSIDE DRIVE (ROUTE 12). SITE IS ON THE LEFT JUST BEFORE AZUD ROAD.

#### INDEX OF DRAWINGS

- 1 COVER AND LOCATION MAP
- 2 VICINITY AND INDEX PLAN
- 3 PROPERTY SURVEY
- 4 40 SCALE UTILITY AND DRIVEWAY LAYOUT PLAN
- 5 PROFILE SHEET
- 6 PHASES 1 & 2 SITE DEVELOPMENT PLAN
- 7 PHASE 3 SITE DEVELOPMENT PLAN
- 8 PHASE 4 & 5 SITE DEVELOPMENT PLAN
- 9 CONSTRUCTION DETAILS SEWER AND MISC.

DATE

- 10 CONSTRUCTION DETAILS E & S
- 11 CONSTRUCTION DETAILS DRAINAGE



LOCATION MAP

1" = 2000'

### TABLE OF ZONING COMPLIANCE

ZONE: THOMPSON CORRIDOR DEVELOPMENT DISTRICT (TCDD)

ITEM	REQUIRED*	PROPOSED
FRONTAGE	100'	1153' ±
LOT COVERAGE	<75%	24%
FRONT SETBACK	20'	25' ±
SIDE SETBACK	25'	65' ±
REAR SETBACK	25'	269' ±
LOT SIZE	40,000 SF	558,445 SF

\*MULTI-FAMILY, THREE OR MORE UNITS

PERMIT APPROVAL BY THE THOMPSON
INLAND WETLAND COMMISSION

CHAIRMAN

DATE


SPECIAL PERMIT APPROVAL BY THE THOMPSON
PLANNING AND ZONING COMMISSION

CHAIRMAN


J & D CIVIL ENGINEERS, LLC


401 RAVENELLE ROAD
THOMPSON, CT 06255
JDCIVILENGINEERS.COM

860-923-2920



















— 2" X 2" WOODEN STAKE (MAY


*⊢SILT SOCK (9"-12"* 

AREA TO BE

PROTECTED

NOT BE REQUIRED ON

PAVEMENT)



BERMS AS SEDIMENT BARRIERS TO FACILITATE MOVEMENT OF

AMPHIBIANS THROUGHOUT THE SITE. 2. MAXIMUM HEIGHT OF BERM = 5'

1. WODD CHIPS FROM SITE CLEARING OPERATIONS MAY BE USED TO FORM

3. THE BOTTOM WIDTH OF THE BERM SHALL BE GREATER THAN TWICE ITS

4. FOLLOWING CONSTRUCTION AND SITE STABILIZATION, THE BERMS CAN

WOOD CHIP BERM SECTION

NOT TO SCALE

BE SPREAD OUT TO BLEND INTO THE SURROUNDING SLOPES AND TO

ALLOW THE WOOD CHIPS TO DECOMPOSE IN PLACE NATURALLY.

#### PLAN VIEW

**WORK AREA** 

WATER FLOW-

**WORK AREA** 

1. SILT SOCK MANUFACTURER SHALL BE SILT SOXX OR ENGINEER APPROVED EQUAL

STAKE ON 10'

AREA TO BE

PROTECTED

LINEAL SPACING

- 2. ALL MATERIAL TO MEET MANUFACTURER'S SPECIFICATIONS 3. SEDIMENT SILT SOCK TO BE FILLED WITH LEAF COMPOST AND/OR
- WOODY MULCH PER MANUFACTURER'S REQUIREMENTS. 4. FOLLOWING CONSTRUCTION AND SITE STABILIZATION, COMPOST
- MATERIAL SHALL BE REMOVED OR DISPERSED ON SITE, AS APPROVED BY THE ENGINEER.

SILT SOCK DETAIL NOT TO SCALE

#### PHASING NARRATIVE

LAVALLEE CONSTRUCTION INTENDS TO BUILD THE PROJECT OVER A MULTI-YEAR PERIOD. WORK WILL GENERALLY PROCEED FROM THE SOUTHWEST (LOWEST GROUND) TO THE NORTHEAST (HIGHEST GROUND). THE FOLLOWING IS THE WORK WHICH SHALL BE COMPLETED IN EACH PHASE PRIOR TO INITIATING BUILDING CONSTRUCTION ON SUBSEQUENT PHASES.

PHASE 1: 8 UNITS, BUILDINGS: A AND B DRIVEWAY: LOWER ROAD STATION 13+50 TO 15+50 (INTERSECTION WITH AZUD ROAD) SEWER: 436' SEWER FROM RIVERSIDE DRIVE INCLUDING SMH 1, SMH 2, SMH 3, SMH 4 WATER: WELL 1 - PRIVATE. SERVES 8 TWO BEDROOM UNITS X (3) = 24 PEOPLE DRAINAGE: REPLACE CULVERT UNDER AZUD ROAD, CONSTRUCT PHASE 1 STORMWATER BASIN PRIOR TO ANY

PAVING OR CO'S BEING ISSUED.

PHASE 2: 12 UNITS, BUILDINGS: C, D, AND E DRIVEWAY: LOWER ROAD STATION 10+50 TO 13+50 SEWER: 186' SEWER INCLUDING SMH 5 WATER: WELL 2 - ESTABLISH PUBLIC WATER SUPPLY -COORDINATE WITH CT DPH DRAINAGE: CONSTRUCT PHASE 2 STORMWATER BASIN PRIOR TO ANY PAVING OR CO'S BEING ISSUED. INSTALL CB 1, CB 2, CB 3, AND CB 4, CONSTRUCT GRASS SWALE ADJACENT TO AZUD ROAD PRIOR TO BUILDING EXCAVATION FIRE PROTECTION: INSTALL 10,000 GALLON CISTERN AND PIPE NETWORK TO DRY HYDRANT AT DRIVEWAY INTERSECTION PRIOR TO CO'S BEING ISSUED.

PHASE 3: 16 UNITS, BUILDINGS: G, H, I, AND J DRIVEWAY: UPPER ROAD STATION 3+00 TO 6+80 (INTERSECTION WITH AZUD ROAD) AND 10+00 - 10+50 SEWER: 516 SEWER INCLUDING SMH 6 AND SMH 7 WATER: COORDINATE WITH CT DPH FOR WELL 3 AND/OR WATER PUMP HOUSE IF NECESSARY. DRAINAGE: CONSTRUCT GRASS SWALE ON THE EAST SIDE OF THE PROJECT AND PHASE 3 STORMWATER BASIN PRIOR TO BUILDING EXCAVATION.

PHASE 4: 12 UNITS, BUILDINGS: K, L, AND M DRIVEWAY: UPPER ROAD STATION 1+00 TO 3+00 (INTERSECTION WITH AZUD ROAD) SEWER: 306' SEWER INCLUDING SMH 8 WATER: EXTEND PUBLIC WATER TO UNITS DRAINAGE: CB 5, CB 6, CB 7, DMH 8, CONSTRUCT PHASE 4 STORMWATER BASIN PRIOR TO ANY PAVING OR CO'S BEING ISSUED.

PHASE 5: BUILDINGS: N, 0, AND P DRIVEWAY: STATION 0+00 TO 6+80 (INTERSECTION WITH AZUD ROAD) AND 10+00 - 10+50 SEWER: INSTALL SEWER LATERALS TO MAIN WATER: EXTEND PUBLIC WATER TO UNITS DRAINAGE: NONE

#### SEQUENCE OF CONSTRUCTION

SEE PHASING NARRATIVE FOR FEATURES TO BE CONSTRUCTED IN EACH PHASE. ALL EARTH DISTURBANCE ACTIVITIES SHALL PROCEED IN ACCORDANCE WITH THE FOLLOWING SEQUENCE. EACH PHASE SHALL BE COMPLETED AND IMMEDIATELY STABILIZED BEFORE BUILDING CONSTRUCTION FOR ANY FOLLOWING PHASE IS INITIATED. CLEARING, GRUBBING AND TOPSOIL STRIPPING SHALL BE LIMITED ONLY TO THOSE AREAS DESCRIBED IN EACH STAGE.

- 1. EXCAVATING CONTRACTOR SHALL NOTIFY CALL BEFORE YOU DIG AS REQUIRED, AND IS RESPONSIBLE FOR VERIFYING THE LOCATION OF ALL BURIED UTILITIES PRIOR TO COMMENCING CONSTRUCTION.
- 2. FIELD STAKE THE BUILDINGS, DRIVEWAYS AND UTILITY STRUCTURES. THROUGHOUT THE COURSE OF CONSTRUCTION, THE CONTRACTOR SHALL PROTECT DOWNSTREAM WETLANDS FROM SEDIMENTATION.
- 3. INSTALL COMPOST FILTER SOCK ALONG THE DOWNSLOPE SIDE OF CONSTRUCTION ACTIVITIES AS SHOWN ON THE DRAWINGS.
- 4. STRIP TOPSOIL FROM SITE. STOCKPILE SIDE SLOPES MUST BE 2:1 OR FLATTER. INSTALL FILTER SOCK BELOW TOPSOIL AND EXCESS MATERIAL STOCKPILES. STOCKPILES IN PLACE MORE THAN 30 DAYS SHALL BE SEEDED OR COVERED.
- UPON COMPLETION OF AN EARTH DISTURBANCE ACTIVITY OR ANY STAGE OR PHASE OF AN ACTIVITY. THE SITE SHALL BE IMMEDIATELY SEEDED, MULCHED OR OTHERWISE PROTECTED FROM ACCELERATED EROSION AND SEDIMENTATION. EROSION AND SEDIMENT CONTROL BMPS SHALL BE IMPLEMENTED AND MAINTAINED UNTIL THE PERMANENT STABILIZATION IS COMPLETED. FOR AN EARTH DISTURBANCE ACTIVITY OR ANY STAGE OR PHASE OF AN ACTIVITY TO BE CONSIDERED PERMANENTLY STABILIZED, THE DISTURBED AREAS SHALL BE COVERED WITH ONE OF THE FOLLOWING: (1) A MINIMUM UNIFORM 70% PERENNIAL VEGETATIVE COVER, WITH A DENSITY CAPABLE OF RESISTING ACCELERATED EROSION AND SEDIMENTATION. (2) AN ACCEPTABLE BMP WHICH PERMANENTLY MINIMIZES ACCELERATED EROSION AND SEDIMENTATION.
- 6. IN THE EVENT THAT CONSTRUCTION OF ANY STRUCTURES IS DELAYED, EITHER:DO NOT BEGIN EARTHWORK IN THE AREA OF FEATURES THAT WILL NOT BE CONSTRUCTED IMMEDIATELY, OR COMPLETE EARTHWORK, THEN PROVIDE STABILIZATION OF BUILDING PADS AND ALL ASSOCIATED DISTURBED AREAS WITH CLEAN STONE OR VEGETATION AS INDICATED IN THE PLAN.
- 7. FINE GRADE AND RESPREAD TOPSOIL ALL AREAS AND IMMEDIATELY PERMANENTLY SEED AND MULCH ALL DISTURBED AREAS. PROVIDE EROSION CONTROL BLANKET IN AREAS SHOWN AND AREAS STEEPER THAN 3:1 SLOPE.
- 8. AFTER PERMANENT STABILIZATION OF SITE (I.E. A MINIMUM UNIFORM 70% PERENNIAL VEGETATIVE COVER, WITH A DENSITY CAPABLE OF RESISTING ACCELERATED EROSION AND SEDIMENTATION) HAS BEEN ACHIEVED, THE TEMPORARY EROSION AND SEDIMENTATION CONTROLS MUST BE REMOVED. AREAS DISTURBED DURING THE REMOVAL OF THE CONTROLS SHALL BE RESTABILIZED. PERMANENT STORMWATER FEATURES SHOULD BE CLEANOUT OUT AS NEEDED UPON FINAL STABILIZATION OF

#### GENERAL SEEDING NOTES

- 1. TEMPORARY SEEDING NOTES SITE PREPARATION: APPLY 1-2 TON /ACRE AGRICULTURAL GRADE LIMESTONE AND 10-10-10 FERTILIZER AT A RATE OF 300 LBS./ACRE AND WORK IN WHERE POSSIBLE. REFER TO FIGURE TS-2 IN THE 2002 CT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL FOR APPROPRIATE SEEDING MIXES AND RATES. MULCH SEEDED AREAS IMMEDIATELY AFTER SEEDING.
- 2. PERMANENT SEEDING NOTES SITE PREPARATION: GRADE AS NECESSARY TO BRING THE SUBGRADE TO A TRUE, SMOOTH SLOPE PARALLEL TO AND SIX INCHES BELOW FINISHED GRADE. PLACE TOPSOIL OVER SPECIFIED AREAS TO A DEPTH SUFFICIENTLY GREATER THAN SIX INCHES SO THAT AFTER SETTLEMENT AND LIGHT ROLLING THE COMPLETE WORK WILL CONFORM TO LINES, GRADES AND ELEVATIONS SHOWN.
- 3. APPLY 4 TONS/ACRE AGRICULTURAL GRADE LIMESTONE AND 10-10-10 FETILIZER AT A RATE OF 300 LBS/AC OR AS PER SOIL TEST. LIMESTONE AND FERTILIZER MAY NOT BE REQUIRED IN AGRICULTURAL FIELDS.
- 4. FERTILIZER AND AGRICULTURAL LIMESTONE SHALL BE THOROUGHLY INCORPORATED INTO THE SOIL BY ROTOTILLING OR OTHER METHOD TO A MINIMUM DEPTH OF FOUR INCHES. THE ENTIRE SURFACE SHALL BE DONE IN TWO SEPARATE OPERATIONS. THE SECOND SEEDING SHALL BE DONE IMMEDIATELY AFTER THE FIRST AND AT RIGHT ANGLES TO THE FIRST SEEDING AND LIGHLY RAKED INTO THE SOIL. MULCH SEEDED AREAS IMMEDIATELY AFTER SEEDING.

AREA TO BE SEEDED	MIXTURE NUMBER	SPECIES	SEEDING RATES (LB/AC) PURE LIVE SEED
SLOPES, BANKS CHANNELS AND DIVERSIONS	2	CREEPING RED FESCUE REDTOP TALL FESCUE OR SMOOTH BROMEGRASS	20 2 20
LAWN AND HIGH MAINTENANCE AREAS	1	KENTUCKY BLUEGRASS CREEPING RED FESCUE PERENNIAL RYEGRASS	20 20 5

SEED MIXTURE NUMBERS REFER TO TO FIGURE PS-3, 2002 CT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL. REFER TO MANUAL FOR POTENTIAL ALTERNATIVE MIXTURES.

PURE LIVE SEED (PLS) IS THE PRODUCT OF THE PERCENTAGE OF PURE SEED TIMES PERECENTAGE GERMINATION DIVIDED

#### SOIL EROSION AND SEDIMENT CONTROL NARRATIVE

THE PURPOSE OF THIS PROJECT IS TO CONSTRUCT A MULTI-FAMILY DEVELOPMENT. SITE WORK WILL INCLUDE CONSTRUCTION OF BUILDINGS, ACCESS DRIVES, PARKING AREAS, AND NECESSARY UTILITIES.

ATTENTION SHALL BE GIVEN TO THE INSTALLATION AND MAINTENANCE OF EROSION CONTROL MEASURES. EROSION CONTROL DEVICES SHALL CONSIST OF SILT SOCK BARRIERS OR WOODCHIP BERMS TO FACILITATE MOVMENT OF VERNAL POOLS AMPHIBIANS. SILT FENCE SHALL NOT BE USED ON THE PROJECT. NO ERODED SEDIMENTS SHALL BE PERMITTED TO FLOW OFF THE SITE. IF FIELD CONDITIONS WARRANT IT OR THE TOWN REQUESTS IT, ADDITIONAL E & S CONTROL MEASURES, BEYOND WHAT IS SHOWN ON THE PLAN, SHALL BE INSTALLED.

- SEDIMENT AND EROSION CONTROL DEVICES WILL BE INSTALLED AS DETAILED ON THIS SHEET AND CHECKED REGULARLY FOR REPLACEMENT AND AFTER EVERY RAIN FOR REMOVAL OF DEPOSITED MATERIALS. RESPONSIBILITY FOR COMPLIANCE WITH THIS PLAN SHALL BELONG TO THE CONTRACTOR. THE CONTRACTOR SHALL BE THE DESIGNATED ON-SITE AGENT RESPONSIBLE FOR ENSURING TO THE TOWN THAT E & S CONTROL MEASURES ARE STRICTLY ENFORCED.
- SEEDING DATES FOR PERMANENT VEGETATION ARE APRIL 1 JUNE 15 AND AUGUST 15 SEPTEMBER 15. SEEDING DATES FOR TEMPORARY VEGETATION ARE MARCH 1 - OCTOBER 15. OUTSIDE OF THESE DATES TEMPORARY MULCH CONSISTING OF STRAW OR HAY APPLIED AT THE RATE OF 95 LB/1000 SQUARE FEET SHALL BE USED. HYDROSEEDING WILL BE PERMITTED WHERE SLOPES ARE NO STEEPER THAN 2 TO 1 AND SEEDING RATES WILL BE INCREASED BY 10%.

#### OPERATIONS AND MAINTENANCE

- 1. ALL PROPOSED WORK SHALL CONFORM TO "2002 CONNECTICUT GUIDELINES FOR SOIL EROSION AND SEDIMENT CONTROL" BY THE CONNECTICUT COUNCIL OF SOIL AND WATER CONSERVATION AND TOWN REGULATIONS.
- 2. THE CONTRACTOR IS RESPONSIBLE FOR ENSURING THAT THE GOALS OF THIS EROSION CONTROL PLAN ARE MET BY WHATEVER MEANS ARE NECESSARY. THE CONTRACTOR SHALL PLAN ALL LAND DISTURBING ACTIVITIES IN A MANNER AS TO MINIMIZE THE EXTENT OF DISTURBED AREAS.
- 3. PRIOR TO CONSTRUCTION OR EXCAVATION, SEDIMENT BARRIERS SHALL BE INSTALLED IN LOCATIONS AS SHOWN ON THE PLAN OR AS REQUIRED BY THE TOWN AND MAINTAINED THROUGHOUT CONSTRUCTION.
- 4. UPON FINAL GRADING, DISTURBED AREAS SHALL COVERED WITH A MINIMUM OF 6" LOAM AND SEEDED WITH PERENNIAL GRASSES AS SPECIFIED FOR THE PROJECT. IMMEDIATELY AFTER SEEDING, MULCH THE SEEDED AREA, NOT COVERED WITH EROSION CONTROL BLANKET, WITH HAY OR STRAW AT THE RATE OF 2 TONS PER ACRE. SEEDING DATES ARE TO BE BETWEEN APRIL 1 THRU JUNE 15 AND AUGUST 15 THRU OCTOBER 15.
- 5. DAILY INSPECTIONS SHALL BE MADE OF EROSION AND SEDIMENT CONTROL MEASURES TO INSURE EFFECTIVENESS AND IMMEDIATE CORRECTIVE ACTION SHALL BE TAKEN IF FAILURE OCCURS. ADDITIONAL EROSION CONTROL MEASURES BEYOND WHAT IS SHOWN ON THE PLAN MAY BE NECESSARY.
- 6. EROSION AND SEDIMENT CONTROL MEASURES SHALL REMAIN IN PLACE UNTIL DISTURBED AREAS HAVE BEEN STABILIZED AND VEGETATIVE COVER HAS BEEN ESTABLISHED, AT WHICH TIME THEY SHALL BE REMOVED.
- 7. SITE CONTRACTOR SHALL BE RESPONSIBLE FOR IMPLEMENTATION AND MAINTENANCE OF THIS EROSION AND SEDIMENT CONTROL PLAN.

#### MINIMIZE DISTURBED AREAS


- KEEP LAND DISTURBANCE TO A MINIMUM THE MORE LAND THAT IS IN VEGETATIVE COVER. THE MORE SURFACE WATER WILL INFILTRATE INTO THE SOIL. THUS MINIMIZING STORMWATER RUNOFF AND POTENTIAL EROSION. KEEPING LAND DISTURBANCE TO A MINIMUM NOT ONLY INVOLVES MINIMIZING THE EXTENT OF EXPOSURE AT AN ONE TIME. BUT ALSO THE DURATION OF EXPOSURE.
- 2. PHASE CONSTRUCTION SO THAT AREAS WHICH ARE ACTIVELY BEING DEVELOPED AT ANY ONE TIME ARE MINIMIZED AND ONLY THAT AREA UNDER CONSTRUCTION IS EXPOSED. CLEAR ONLY THOSE AREAS ESSENTIAL FOR CONSTRUCTION.
- SEQUENCE THE CONSTRUCTION OF STORM DRAINAGE SYSTEMS SO THAT THEY ARE OPERATIONAL AS SOON AS POSSIBLE DURING CONSTRUCTION. ENSURE ALL OUTLETS ARE STABLE BEFORE OUTLETTING STORM DRAINAGE FLOW INTO THEM.
- 4. SCHEDULE CONSTRUCTION SO THAT FINAL GRADING AND STABILIZATION IS COMPLETED AS SOON AS POSSIBLE.

#### MANAGING RUNOFF

- USE DIVERSIONS, STONE DIKES, SILT FENCES AND SIMILAR MEASURES TO BREAK FLOW LINES AND DISSIPATE STORM WATER ENERGY.
- 2. AVOID DIVERTING ONE DRAINAGE SYSTEM INTO ANOTHER WITHOUT CALCULATING THE POTENTIAL FOR DOWNSTREAM FLOODING OR EROSION.
- CLEAN RUNOFF SHOULD BE KEPT SEPARATED FROM SEDIMENT LADEN WATER AND SHOULD NOT BE DIRECTED OVER DISTURBED AREAS WITHOUT ADDITIONAL CONTROLS. ADDITIONALLY, PREVENT THE MIXING OF CLEAN OFF-SITE GENERATED RUNOFF WITH SEDIMENT LADEN RUNOFF GENERATED ON-SITE UNTIL AFTER ADEQUATE INFILTRATION OF ON -SITE WATERS HAS OCCURRED.

#### INTERNAL EROSION CONTROLS

- 1. DO NOT RELY EXCLUSIVELY ON PERIMETER EROSION CONTROL DEVICES.
- 2. CONTROL EROSION AND SEDIMENTATION BY INSTALLING INTERNAL EROSION CONTROL IN THE SMALLEST DRAINAGE AREA POSSIBLE.
- DIRECT RUNOFF FROM SMALL DISTURBED AREAS TO ADJOINING UNDISTURBED VEGETATED AREAS.
- CONCENTRATED RUNOFF SHOULD BE CONVEYED TO SEDIMENT TRAPS OR BASINS AND STABLE OUTLETS USING RIP RAPPED CHANNELS, STORM DRAINS OR SIMILAR MEASURES.



ENGINEERS. LLC **401 RAVENELLE ROAD** N. GROSVENORDALE, CT 06255

860-923-2920 DESIGNED: JJB **REVISIONS:** 

CHECKED: DRB

*3-2-23, 3-28-23. 4-10-23, 5-1-23* 

**DATE: JANUARY 31. 2023** | *JOB NO: 22203* 

**SCALE: AS NOTED SHEET: 10** 

## TEMPORARY CONSTRUCTION ENTRANCE NOT TO SCALE

2" STONE

FILTER FABRIC

