



**LEGEND**

- PROPERTY BOUNDARY: - - - - -
- ADJOINING PROPERTY LINE: - - - - -
- EXISTING 1' CONTOUR: --- 1' ---
- EXISTING 5' CONTOUR: --- 5' ---
- PROPOSED 1' CONTOUR: ——— 1' ———
- PROPOSED 5' CONTOUR: ——— 5' ———
- FLOW ARROW: →
- ROCK BERM: [Symbol]
- INLET PROTECTION (SANDBAGS): [Symbol]
- SILT FENCE: [Symbol]
- STABILIZED CONSTRUCTION ENTRANCE: [Symbol]
- CONSTRUCTION STAGING AREA: [Symbol]
- CONCRETE WASHOUT AREA: [Symbol]
- PROPOSED CONCRETE SIDEWALK: [Symbol]
- PROPOSED CONCRETE UNIT SIDEWALK: [Symbol]
- PROPOSED ASPHALT PAVEMENT: [Symbol]
- GRAVEL PATH: [Symbol]
- EXISTING TREE: [Symbol]

- GENERAL NOTES:**
- CONSTRUCTION ENTRANCE/EXIT LOCATION, CONCRETE WASHOUT PIT AND CONSTRUCTION EQUIPMENT STORAGE AREA ARE TO BE DETERMINED IN THE FIELD. THEY ARE SHOWN ON THIS PLAN FOR ILLUSTRATIVE PURPOSES ONLY.
  - CONTRACTOR MAY MODIFY STORM WATER CONTROLS TO ACHIEVE THE DESIRED INTENT. ANY CHANGES ARE TO BE NOTED, SIGNED AND DATED BY THE RESPONSIBLE PARTY IN THE TPDES BOOK (NO SEPARATE PAY ITEM).
  - CONTRACTOR IS RESPONSIBLE FOR MAINTAINING ALL STORM WATER CONTROLS.
  - CONTRACTOR SHALL IMMEDIATELY NOTIFY ENGINEER OF ANY QUESTIONS REGARDING THE INTENT OF THIS PLAN.
  - CONTRACTOR IS REQUIRED TO FILE NOI'S (NOTICE OF INTENT) AND NOT'S (NOTICE OF TERMINATION) FOR THIS PROJECT. REFER TO TPDES FOR PROPER POSTING REQUIREMENTS AND DOCUMENTS.
  - CONTRACTOR SHALL PERFORM INSPECTIONS OF CONTROLS ONCE EVERY FOURTEEN (14) DAYS AND WITHIN TWENTY-FOUR (24) HOURS OF A STORM EVENT OF 0.5 INCHES OR GREATER OR AS AN ALTERNATIVE METHOD CONTRACTOR SHALL PERFORM INSPECTIONS AT LEAST EVERY SEVEN (7) CALENDAR DAYS.
  - A COPY OF THIS PLAN, TPDES BOOK AND INSPECTION REPORTS MUST REMAIN AT THE CONSTRUCTION SITE AT ALL TIMES.
  - BARE SOILS SHALL HAVE STABILIZATION MEASURES INSTALLED WITHIN 14 CALENDAR DAYS AFTER FINAL GRADING OR WHERE CONSTRUCTION ACTIVITY HAS TEMPORARILY CEASED FOR MORE THAN 21 DAYS.
  - ALL DISTURBED OR EXPOSED AREAS SUBJECT TO EROSION SHALL BE STABILIZED WITH MULCH FOR TEMPORARY VEGETATIVE COVER. NO AREA SUBJECT TO EROSION SHALL BE LEFT DISTURBED AND UNSUITABLE FOR PERIODS LONGER THAN IS ABSOLUTELY NECESSARY TO CARRY OUT THAT PORTION OF THE CONSTRUCTION WORK, OR 1 WEEK AFTER THE SOIL HAS BEEN DISTURBED, WHICHEVER IS LESS.
  - DUST ON THE SITE SHALL BE CONTROLLED. THE USE OF MOTOR OILS AND OTHER PETROLEUM PRODUCTS BASED UPON TOXIC LIQUIDS FOR DUST SUPPRESSION OPERATIONS IS PROHIBITED.
  - ALL MATERIALS SPILLED, DROPPED, WASHED OR TRACKED FROM VEHICLES ONTO ADJACENT ROADWAYS OR INTO STORM DRAINS MUST BE REMOVED IMMEDIATELY.
  - REFER TO THE TPDES BOOK FOR THIS PROJECT FOR MORE INFORMATION DETAILS.

**SMALL CONSTRUCTION ACTIVITIES**  
 DISTURBED AREA LESS THAN FIVE (5) ACRES, NOT PART OF COMMON DEVELOPMENT OPERATORS OF THIS SITE MUST:

(A) DEVELOP A SWPPP ACCORDING TO THE PROVISIONS OF TPDES TXR150000 PERMIT, THAT COVERS EITHER THE ENTIRE SITE OR ALL PORTIONS OF THE SITE FOR WHICH THE APPLICANT IS THE OPERATOR, AND IMPLEMENT THAT PLAN PRIOR TO COMMENCING CONSTRUCTION ACTIVITIES;

(B) SIGN AND CERTIFY A COMPLETED CONSTRUCTION SITE NOTICE, POST THE NOTICE AT THE CONSTRUCTION SITE IN A LOCATION WHERE IT IS SAFELY AND READILY AVAILABLE FOR VIEWING BY THE GENERAL PUBLIC, LOCAL, STATE, AND FEDERAL AUTHORITIES, PRIOR TO COMMENCING CONSTRUCTION, AND MAINTAIN THE NOTICE IN THAT LOCATION UNTIL COMPLETION OF THE CONSTRUCTION ACTIVITY; AND

(C) PROVIDE A COPY OF THE SIGNED AND CERTIFIED CONSTRUCTION SITE NOTICE TO THE OPERATOR OF ANY MUNICIPAL SEPARATE STORM SEWER SYSTEM RECEIVING THE DISCHARGE AT LEAST TWO DAYS PRIOR TO COMMENCEMENT OF CONSTRUCTION ACTIVITIES.

OPERATORS OF SMALL CONSTRUCTION ACTIVITIES AS DEFINED IN PART 1 OF THIS GENERAL PERMIT SHALL NOT SUBMIT AN NOI FOR COVERAGE UNLESS OTHERWISE REQUIRED BY THE EXECUTIVE DIRECTOR.

SWPPP MODIFICATIONS		
DATE	SIGNATURE	DESCRIPTION

N

SCALE: 1"=40'

0 20 40 60 80  
SHEET SIZE: 24" x 36"

This document is released for REVIEW PURPOSES ONLY, NOT FOR CONSTRUCTION and was prepared under the authorization of Cody L. Morris, Registered Professional Engineer, State of Texas, Registration No. 131472.

**REVISIONS:**

NO.	DATE	DESCRIPTION

**MATKIN-HOOVER**  
 ENGINEERING & SURVEYING

3300 SHELL ROAD SUITE 3  
 HOUSTON, TEXAS 77066  
 CONTACT: MATKIN-HOOVER.COM  
 OFFICE: 512.862.2244  
 TEXAS REGISTERED ENGINEERING FIRM F-000512 SURVEYING FIRM F-10024000

**EROSION AND SEDIMENTATION CONTROL PLAN**  
 FOR  
**MOONDANCER 6.665 AC TRACT + 3 AC TRACT**  
 BOERNE, TEXAS

**CG801**

JOB NO. 3224.01  
 DESIGNED BY: DM  
 DRAWN BY: CJM  
 CHECKED BY: CLM  
 SHEET # 07 OF 22