


DELAWARE

ON-SITE WASTEWATER SYSTEM  
CONSTRUCTION REPORTTrinity Transport  
Banning & Associates

(Please Type or Print Legibly)

AUG 25 2003

GROUND WATER

Permit #: 192453-S

Tax Map#: 1-31-11-12 site B

Installer's Name: Bryan White

License #: 4175

Phone #: 629-4848

Construction Start Date: 8-11-03

Authorization #: 7905

Completion Date: 8-20-03

THIS FORM MUST BE SUBMITTED WITHIN 10 DAYS OF COMPLETION

(Please check all boxes that apply)

CF = Cap &amp; Fill / FD = Full Depth

## Type of Construction:

- ☒ Replacement  
☐ New Construction  
☐ Component Replacement  
☐ Repair to Existing System

## System Type:

- ☐ Low Pressure Pipe (FD)  
☐ Elevated Sand Mound  
☐ Pressure Dose (FD)  
☐ Holding Tank  
☐ Gravity (FD)  
☐ Sid. Pressure Dose (FD)  
☐ Sid. Pressure Dose (CF)

- ☒ Low Pressure Pipe (CF)  
☐ Wisconsin At-Grade  
☐ Pressure Dose (CF)  
☐ Subsurface Micro Irrigation  
☐ Gravity (CF)  
☐ Other \_\_\_\_\_

- ☐ Bed or  
☐ Gravelless Chamber or

☒ Trench☒ Stone/Gravel

Sand-lined

☐ Yes☒ No

Existing System Malfunctioning

☐ Yes☐ No☒ N/A

## Pre-Treatment Units

- ☐ Bio-Clear  
☒ Septic Tank  
☐ Other \_\_\_\_\_  
☐ Klargaster  
☐ Recirculating Sand Filter

## AS-BUILT CONSTRUCTION CHANGES

(Please describe any changes different from approved permit)

ANY LOCATION CHANGE MUST BE MARKED WITH RED INK ON COPY OF ORIGINAL PERMIT (PLEASE ATTACH)

☒ No Changes

I hereby affirm that the sewage disposal system for permit number 192453 was constructed in accordance with all requirements and conditions of the permit. I further certify that if I made any changes that the copy of the original permit (with red markings) is an accurate representation of the installation.

Certificate of Satisfactory Completion

Approved By

Date

8-22-03

Bryan White  
Constructor's Signature

2nd

STATE OF DELAWARE  
Department of Natural Resources and Environmental Control  
Groundwater Management Section

Dover Office  
(302) 739 - 4761

Georgetown Office  
(302) 856 - 4561

Inspection Report/Certificate of Completion

1. Permittee: Banning + Assoc Permit #: 192453 auth 7905  
2. Contractor: Brian White License #: 4175 Phone #: \_\_\_\_\_  
3. Date/Time of Call: 9/2/03 8:50 AM System Ready: 8/20/03  
4. Property Location: E side of US 13

A. HOLDING TANK:

- \_\_\_\_\_ size
- \_\_\_\_\_ ft./dwelling
- ( ) anchored
- ( ) on gravel bed
- ( ) manhole ext.
- Alarms ( ) audible  
( ) visual

B. SEPTIC TANK:

- \_\_\_\_\_ size
- ( ) concrete
- ( ) baffles
- ( ) 2 compt.
- \_\_\_\_\_ ft./dwelling
- ( ) on gravel bed
- ( ) manhole ext.
- ( ) inspection port

C. GREASE TRAP:

- \_\_\_\_\_ size
- ( ) concrete
- ( ) multi-compt.
- ( ) on gravel bed
- \_\_\_\_\_ ft./dwelling

D. DIST. BOX:

- ( ) concrete
- ( ) baffle
- \_\_\_\_\_ ft./tank
- \_\_\_\_\_ # outlets
- ( ) solid pipe
- ( ) on gravel bed
- ( ) cover ext.

E. DOSING CHAMBER:

- \_\_\_\_\_ size
- ( ) concrete
- \_\_\_\_\_ ft./dwelling
- \_\_\_\_\_ ft./manifold
- Vent: \_\_\_\_\_ " diameter  
\_\_\_\_\_ " above grade
- Pumps: ( ) simplex  
( ) duplex
- ( ) check valves
- Alarm: ( ) audible  
( ) visual  
( ) separate circuit
- Alarm location: \_\_\_\_\_

F. PRESSURE PIPING:

- ( ) Sch. 40; ( ) SDR 26
- \_\_\_\_\_ " dia. of trans. line  
( ) below frostline  
( ) on compacted soil
- \_\_\_\_\_ " dia. manifold
- \_\_\_\_\_ " dia. dist. laterals  
a) \_\_\_\_\_ # laterals  
b) \_\_\_\_\_ " hole size  
c) \_\_\_\_\_ " spacing of hole
- ( ) tested

G. TILE FIELD/SERIAL DIST./  
SEEPAGE BED:

- \_\_\_\_\_ # trenches
- \_\_\_\_\_ " width of each
- \_\_\_\_\_ " length of each
- \_\_\_\_\_ X \_\_\_\_\_ S.B.
- \_\_\_\_\_ " depth to top of stone
- \_\_\_\_\_ " depth to top of pipe
- \_\_\_\_\_ spacing: c/l to c/l
- \_\_\_\_\_ dist. to watercourse
- ( ) closed loop  
( ) Sch. 40 pipe

H. MISCELLANEOUS:

- ( ) untreated paper
- ( ) filter fabric
- ( ) joints sealed
- \_\_\_\_\_ sealer
- ( ) dwelling on site
- ( ) driveway as shown
- ( ) \_\_\_\_\_ ft./trees
- ( ) building connected  
a) pipe size \_\_\_\_\_ "  
b) ( ) cleanout
- ( ) check adjacent wells  
for compliance

I. WELL:

- ( ) installed
- ( ) central water
- \_\_\_\_\_ ft./tank
- \_\_\_\_\_ ft./seepage area
- \_\_\_\_\_ ft./dosing chamber
- \_\_\_\_\_ ft./grease trap
- Well Permit #: \_\_\_\_\_

J. CAPPING FILL INSPECTIONS:

- Pre-inspection of fill:  
\_\_\_\_\_  
\_\_\_\_\_
- System Construction:  
\_\_\_\_\_  
\_\_\_\_\_
- Completed cap:  
\_\_\_\_\_  
\_\_\_\_\_
- Final site restoration:  
\_\_\_\_\_  
\_\_\_\_\_

5. Fill Material - Textures: \_\_\_\_\_ Thickness (Extent) \_\_\_\_\_  
6. Disposal Site Conditions: \_\_\_\_\_  
7. This Sewage Disposal System Conforms to Permit Conditions: [ ] Yes [ ] No  
8. System may be Covered: [ ] Yes [ ] No  
9. Comments Capped seeded 8/20/03

10. This Certificate of Satisfactory Completion is Issued: [ ] Yes [ ] No  
Violation Notice Posted ( \_\_\_\_\_ )  
11. Inspector's Signature: \_\_\_\_\_ Date: 10-7-03  
12. Authorized to Cover Without Benefit of Department Inspection By: [Signature]  
13. Contractor's Certificate of Completion Report Required: [ ] Yes [ ] No

# CITADEL ENGINEERING, INC.



Jeffrey S. Reed, P.E.  
17129 Webbs Road  
Ellendale, DE 19941  
(302) 422-2574



CONTROL AGENCY: STATE OF DELAWARE

OFFICES:  
GEORGETOWN (302)856-4561  
FAX (302)856-5088  
DOVER (302)739-4761  
FAX (302)739-7784

DEPARTMENT OF NATURAL RESOURCES AND ENVIROMENTAL CONTROL  
GROUNDWATER MANAGEMENT SECTION

PERMITTEE: BANNING & ASSOC. LLC

PROPERTY LOCATION: TRINITY TRUCKING ROUTE 13 NORTH BOUND BRIDGEVILLE

DESIGNER: JEFFREY S. REED, P.E. LIC. #2285

CONTRACTOR: BRYAN WHITE PHONE #: 745-6224  
ADDRESS: 5635 NEALS SCHOOL ROAD, SEAFORD, DE 19973

DATE OF SYSTEM REVIEW: 8/18/03 OFFICE: 629-4848

DATE OF COVER REVIEW: DNREC

PERMIT #192453-S

TAX MAP #1-31-11-12 SITE B

ENGINEER'S

FILE #03202

EXPIRATION DATE: 4-8-05

## TYPE OF SYSTEM: LPP

### SEPTIC TANK:

LEVEL: YES

SIZE: PER PERMIT

BUILDING ft. WELL ft.

WATERCOURSE:

COMMENTS:

*AS PER PLAN*

### DOSE TANK:

2800 GALLON

VENT:

DIAMETER: (3") 4"

HT. ABOVE GRADE > 4 in.

PUMP: PER PERMIT

SCREENED NO  
CHECK VALVE PVC

ELECTRICAL:

ALARM SEP. CIRCUIT YES

WIRING COMPLETE YES

ALARM LOCATION ON POST

PRESSURE SET-YES

FLOATS: ON YES  
OFF YES  
ALARM YES

ISOLATION DISTANCES:

BUILDINGS ft. *AS*  
WELLS ft. *PER*  
WATERCOURSES ft. *PLAN*

### LPP DRAINFIELD:

WIDTH OF TRENCHES: 12" WIDE

LENGTH OF TRENCHES: PER PERMIT

DEPTH OF TRENCHES: PER PERMIT

PIPING LEVEL: YES

DAMS PER PLAN YES

ISOLATION DISTANCES:

BUILDINGS ft. *AS*  
WELLS ft. *PER*  
TREES ft. *PLAN*  
PROP. LINES ft.  
EASEMENTS ft.  
WATERCOURSE ft.

### PIPING:

MANIFOLD LENGTH: PER PERMIT  
MANIFOLD DIAMETER: PER PERMIT  
TRANS. LENGTH: *AS PER PLAN*  
TRANS. DIAMETER: PER PERMIT  
SCH40 PVC YES  
# of LATERALS *AS PER PLAN*  
SPACING OF LATERALS 5 ft.  
# of HOLES PER LATERAL  
SPACING OF HOLES, AND  
DIAMETER OF HOLES ARE  
PER PERMIT

### FILL EVALUATION:

FILL MATERIAL:

DEPTH OF FILL in.

EXTENT OF FILL ft.

DEPTH OF TOPSOIL in.

CLEAN OUTS AT GRADE YES

*TO BE  
DONE BY  
DNREC*

COMMENTS: PUMPS: GOWD'S PER PLAN

ALARM/TIMER: ORENCO

FLOATS: ORENCO

SEPTIC TANK FILTER: ZABLE

### CERTIFICATE OF CONSTRUCTION:

The undersigned Class 'E' Licensee hereby attest that all construction specified in the permit and conditions have been completed using accepted construction techniques and installation practices as specified in the Regulations Governing the Design, Installation and Operation of On-Site Wastewater Disposal Systems.

The Undersigned Class 'E' Licensee hereby attest that they presently hold a valid Class 'E' licensee with the Delaware Department of Natural Resources and Enviromental Control.

*[Signature]*  
Signature of Contractor


*8-18-03*  
Date

Jeffrey S. Reed, P.E. or Designee has examined all visible septic system components on 8/18/03, and soil cover on -/-/- and issues this Certification of Completion in belief that the system is installed in conformance with the DNREC permit. All observed deviations from the permit are noted on the as-built drawing.


This On-Site Wastewater Disposal System substantially conforms to the approved criteria.

The Certificate of Satisfactory Completion is issued BY DNREC.

*[Signature]*  
Representative of Citadel Engineering, INC.



PERMIT  
192453-S



Tax Map Number: 1-31-11-12 SITE B

1 of 12 page(s)

Pursuant to provisions of Title 7, Delaware Code, Chapter 60, permission is hereby granted to:

**Banning & Associates, LLC**  
**Attn: Mr. Ed Banning, 18119 Sussex Highway, Bridgeville, DE**

to construct, operate, and maintain an on-site wastewater system.

Construction must be completed on or before 04/08/05, one year from permit issuance date. Construction must be done by a person duly licensed by the Delaware DNREC for such activity.


All current regulations governing wastewater system installation shall be followed.

All attached permit conditions shall be complied with.


The applicant is responsible for obtaining all additionally required permits and approvals.

DNREC  
**APPROVED**  
  
PERMIT #  
AUTHORIZED SIGNATURE  
**SEE PERMIT CONDITIONS**

04/08/03  
DATE



PERMIT  
192453-S  
Conditions




2 of 12 page(s).

Tax Map Number: 1-31-11-12 SITE B

This Permit may be revoked upon violation of any of the following conditions:

- \* The system MUST be installed by a licensed Class E contractor. The Contractor shall notify the Ground Water Discharges Section (GWDS) at (302) 739-4761 in Kent and New Castle Counties and at (302) 856-4561 in Sussex County 24 hours prior to construction start up. The contractor must have an approved permit on site during construction of this system.
- \* The Contractor shall notify the Design Engineer for an inspection prior to covering the installation. Approval to cover must be given from the Engineer. The Engineer shall provide as built drawings within 10 days after inspection.
- \* Connections or additions to the proposed system other than proposed on the plans will not be allowed without prior approval from the Ground Water Discharges Section.
- \* Roof downspouts, foundation drains, storm sewers, combined sewers or appurtenances thereto, or any sewer or device carrying or discharging storm water, surface water, groundwater, cooling water, oil, or water softener brine shall not be connected to the system.
- \* The bottom of the seepage area shall be installed according to the cross section in the design plans. Any deviation must be approved by the Designer who must also seek approval from the GWDS.
- \* All electrical connections shall be waterproof, corrosion resistant and explosion proof.
- \* There shall be no soil disturbance to the absorption area except the minimum required for installation.
- \* The Contractor shall install a battery in the timer.
- \* The owner shall connect to the county or municipal sewer system if and when such services become available. Connection shall be in accordance with County or Municipal rules and regulations. This permit becomes void unless the GWDS approves continued operation.
- \* This system shall be maintained in such a manner as to prevent surfacing, pooling and/or discharging of wastewater to any surface waters and abnormal odors.
- \* The sites of the initial and replacement absorption facilities shall not be covered by asphalt or



PERMIT  
192453-S  
Conditions



3 of 12 page(s).

Tax Map Number: 1-31-11-12 SITE B

This Permit may be revoked upon violation of any of the following conditions:

concrete or subject to vehicular traffic or any activity which would adversely affect the soils. These sites shall be maintained so that they are free from encroachments by accessory buildings and additions to the main building.

\* The Ground Water Discharges Section recommends that all trees and shrubs shall be located to prevent root intrusion into the disposal area.

\* The average daily discharge of this system is restricted to 2200 gallons per day.

\* The septic tank shall be pumped by a licensed liquid waste hauler at a minimum of once every 3 years. Septic tanks constructed on non-masonry materials, should be pumped only when the seasonal water table is low. In the event that the pumping must occur during wet periods the tank must be refilled immediately, by the owner.


\* It is the responsibility of the Contractor to verify that all isolation distances, as noted and approved in the permit, can be maintained. Furthermore, the Contractor shall notify the Designer if field conditions exist that prohibit his/her ability to maintain the approved isolation distances and/or meet Regulation requirements.

\* The battery in the timer shall be replaced at least once a year.

\* System must be pressure tested by design engineer.

\* Final Site Restoration must comply with Section 6.01070 of the Regulations Governing the Design, Installation and Operation of On-Site Wastewater Treatment and Disposal Systems.

\* A Construction Report must be prepared by the System Contractor and submitted to the Department within ten (10) days from system completion. This is to include any changes which require an "As-built".



## APPLICATION - PERMIT

## ON-SITE WASTEWATER SYSTEM

192453-S

RECEIVED

MAR 11 2005

GROUND WATER



(Please Type or Print Legibly)

OWNER'S NAME: Banning &amp; Assoc., LLC

PHONE: 302-253-3959

ADDRESS: 18119 Sussex Highway, Bridgeville, DE 19933

PROJECT LOCATION: East side of U.S. 13

TAX/MAP #: 1-31-11.00-12.00

APPLICATION

DNREC LICENSE #: 2285

PREPARER

Jeffrey S. Reed, P.E.

PREPARER'S ADDRESS:

17129 Webbs Road


Ellendale, DE 19941

PHONE: (302) 422-2574

I hereby affirm that the information provided on this document is accurate and complete.

Preparer's Signature:

Date: 3/11/03



(Please check all boxes that apply)

**System Type:** (CF = Cap & Fill / FD = Full Depth)**Type of Construction:**☐ Low Pressure Pipe (FD)☒ Low Pressure Pipe (CF)☒ Replacement☐ Elevated Sand Mound☐ Wisconsin At-Grade☐ New Construction☐ Pressure Dose (FD)☐ Pressure Dose (CF)☐ Component Replacement☐ Holding Tank☐ Subsurface Micro Irrigation

Component:

☐ Gravity (FD)☐ Gravity (CF)☐ Repair to Existing System☐ Std. Pressure Dose (FD)☐ Other

Reason:

☐ Std. Pressure Dose (CF)☐ Authorization to Use Existing System☐ Bed or ☒ Trench

Permit #

☐ Gravelless Chamber or☒ Stone/Gravel

Present Condition:

Sand-lined ☐ Yes ☒ No

Structure to be connected:

Existing System Malfunctioning ☒ N/A ☐ No ☐ Yes

# of Bedrooms: N/A

Pre-Treatment Units

☒ Septic Tank ☐ Recirculating Sand Filter

Avg. Percolation Rate: 60 MPI

☐ Other \_\_\_\_\_

Gallons Per Day Flow: 2200

Minimum Sq. Ft. Req'd: 14,630

Sq. Ft. Proposed: 14,700 Total

(Existing 2,450)



Central Water Available ☐ Yes ☒ No

(If yes, please state Utility Name: \_\_\_\_\_)

Revised 2/26/97

03-11-03 4CL2861

ENSIAPPL 115.00




PAGE 5 OF 12 PAGES



# NOTES:


1. CONTRACTOR SHALL ENSURE ALL PUMPS MAY BE PULLED FROM SURFACE.
2. FLOATS SHALL HAVE CORD WEIGHTS AND CONTROL PUMP AS SHOWN ABOVE.
3. TANK ACCESS RISERS SHALL BE PRECAST CONCRETE.
4. USE HEXAPLEX CONTROLLER BY ORENCO.
5. TANK DIMENSIONS PROCURED FROM NATIONAL CONCRETE PRODUCTS.
6. ALL PIPING INSIDE DOSE TANK SHALL BE 2" SCH. 40 PVC UNLESS NOTED OTHERWISE.
7. ALL ELECTRICAL CONNECTIONS INSIDE TANK SHALL BE WATERPROOF, EXPLOSION PROOF, AND CORROSION RESISTANT.
8. ALL DOSING CHAMBER COMPONENTS SHALL BE FIELD TESTED FOR WATER TIGHTNESS, ACCURACY, AND PROPER OPERATION PRIOR TO ENGINEERS INSPECTION.
9. PUMP SHALL BE COULDS (OR APPROVED BY ENGINEER) MODEL # WE0511H CAPABLE OF PRODUCING 45 GPM AT 23.3 FEET OF HEAD.



## LOGIC CONTROLLER TIMER SETTINGS


DATE	TIME
B01	01:10 HH:MM
B02	02:44 MM:SS
B03	00:35 HH:MM
B04	02:44 MM:SS
B05	3 CYCLES

## SECTION A-A



## PLAN VIEW

(PHASE II)



REVISED: 3/27/03 PIPE SIZES

Scale: 1"=50"  
Sheet: N/A  
Date : 03/09/03  
Drawn by: JVR  
Client: TRINITY  
03020

2800 GALLON  
DOSE TANK  
(6 PUMPS)

**CITADEL  
ENGINEERING, INC.**  
Jeffrey S. Reed, P.E.  
RD 1, Box 284A  
Ellendale, DE 19941  
(302) 422-2574




# Submersible Effluent Pump

MODEL

## 3885

### COMPONENTS

Item No.	Description
1	Impeller
2	Casing
3	Silicon carbide vs. silicon carbide Mechanical seal
4	Shaft
5	Motor
6	All Ball bearing heavy duty design
7	Power cable
8	O-ring



### MODELS


Order No.	HP	Volts*	Phase	Max. Amp.	RPM	Solids	Wt. (lbs.)	Heaters
WE0311L	115	200		9.8				
WE0318L	200	230		5.4				
WE0312L	230	230		4.9				
WE0311M	115	200		9.8	1750		56	
WE0318M	200	230		5.4				
WE0312M	230	230		4.9				
WE0511H	115	200	1	14.5				
WE0518H	200	230		8.1				
WE0512H	230	230		7.3				
WE0538H	200	230		4.1				
WE0532H	230	230	3	3.3				
WE0534H	460	230		1.7				
WE0511HH	115	200		14.5				
WE0518HH	200	230		8.1				
WE0512HH	230	230	1	7.3				
WE0538HH	200	230		4.1				
WE0532HH	230	230	3	3.6				
WE0534HH	460	230		1.8				
WE0718H	200	230	1	11.5				
WE0712H	230	230		10.0				
WE0738H	200	230		6.2				
WE0732H	230	230	3	5.4				
WE0734H	460	230		2.7				
WE1018H	200	230	1	14.4	3500		70	
WE1012H	230	230		12.5				
WE1038H	200	230		8.1				
WE1032H	230	230	3	7.0				
WE1034H	460	230		3.5				
WE1518H	200	230	1	14.0			50	
WE1512H	230	230		15.7				
WE1538H	200	230		10.6				
WE1532H	230	230	3	9.2				
WE1534H	460	230		4.6				
WE1518HH	200	230		17.5			80	
WE1512HH	230	230	1	15.0				
WE1538HH	200	230		10.6				
WE1532HH	230	230		9.2				
WE1534HH	460	230		4.6				
WE2012H	230	230	1	17.0			83	
WE2032H	200/230	230		11.4				
WE2034H	460	230	3	5.7				

### PERFORMANCE RATINGS (gallons per minute)

Order No.	WE03L	WE03M	WE05H	WE07H	WE10H	WE15H	WE05HM	WE15HM	WE20H
HP	1/4	1/4	1/2	3/4	1	1 1/2	1/2	1 1/2	2
RPM	1750	1750	3500	3500	3500	3500	3500	3500	3500
5	86	-	-	-	-	-	-	-	-
10	70	65	78	94	-	-	56	95	140
15	58	58	70	90	103	128	53	93	138
20	30	35	60	85	98	123	50	90	136
25	5	15	48	76	94	117	45	87	133
30	-	-	35	67	88	111	40	84	130
35	-	-	23	57	82	103	35	82	126
40	-	-	12	45	74	95	30	77	121
45	-	-	-	35	64	86	25	74	116
50	-	-	-	25	53	77	18	70	110
55	-	-	-	17	42	67	12	66	104
60	-	-	-	9	30	56	3	63	97
65	-	-	-	-	20	46	-	58	90
70	-	-	-	-	11	35	-	55	83
75	-	-	-	-	4	25	-	51	75
80	-	-	-	-	-	15	-	47	66
90	-	-	-	-	-	-	-	37	51
100	-	-	-	-	-	-	-	28	30
110	-	-	-	-	-	-	-	17	10
120	-	-	-	-	-	-	-	8	-

### DIMENSIONS

(All dimensions are in inches. Do not use for construction purposes.)



### EFFLUENT EJECTOR SYSTEM


Effluent ejector system offers ease of ordering and installation. A single ordering number specifies a complete system designed for most residential and commercial sump and effluent pump applications.



**Package Includes:**  
Submersible Effluent Pump WE0311L, 12L or WE0311M, 12M, WE0511HH, 12HH  
Mechanical Level Control Switch A2-5 (115V), A2-6 (230V)  
Basin and Cover A7-1830P  
Check Valve A9-2P  
Order No.: SWE0311L, SWE0312L, SWE0311M, SWE0312M, SWE0511HH, SWE0512HH.

Goulds Pumps





6 pumps  
READ  
TOTAL

# Submersible Effluent Pump

MODEL

## 3885

PROSURANCE AVAILABLE FOR RESIDENTIAL APPLICATIONS.

### APPLICATIONS

Specifically designed for the following uses:

- Homes
- Farms
- Trailer courts
- Motels
- Schools
- Hospitals
- Industry
- Effluent systems

### SPECIFICATIONS

#### Pump

- Solids handling capabilities: 3/4" maximum.
- Discharge size: 2" NPT.
- Capacities: up to 140 GPM.
- Total heads: up to 128 feet TDH.
- Temperature: 104°F (40°C) continuous 140°F (60°C) intermittent.
- See order numbers on reverse side for specific HP, voltage, phase and RPM's available.

### FEATURES

- **Impeller:** Cast iron, semi-open, non-clog with pump-out vanes for mechanical seal protection. Balanced for smooth operation. Silicon bronze impeller available as an option.
- **Casing:** Cast iron volute type for maximum efficiency. 2" NPT discharge adaptable for slide rail systems.
- **Mechanical Seal:** SILICON CARBIDE VS. SILICON CARBIDE sealing faces. Stainless steel metal parts. BUNA-N elastomers.

- **Shaft:** Corrosion-resistant, 400 series stainless steel. Threaded design. Locknut on three phase models to guard against component damage on accidental reverse rotation.

- **Fasteners:** 300 series stainless steel.

- Capable of running dry without damage to components.

- Designed for continuous operation when fully submerged.

### MOTORS

- Fully submerged in high-grade turbine oil for lubrication and efficient heat transfer.

- Class B insulation.

### Single phase:

- Built-in overload with automatic reset.
- All single phase models feature capacitor start motors for maximum starting torque.
- 1/2 and 3/4 HP – 16/3 SJTO with 115 V or 230 V three prong plug.
- 3/4-2 HP – 14/3 STO with bare leads.

### Three phase:

- Overload protection must be provided in starter unit.
- 1/2-2 HP – 14/4 STO with bare leads.

- **Designed for Continuous Operation:** Pump ratings are within the motor manufacturer's recommended working limits, can be operated continuously without damage.

- **Bearings:** Upper and lower heavy duty ball bearing construction.

- **Power Cable:** Severe duty rated, oil and water resistant. Epoxy seal on motor end provides secondary moisture barrier in case of outer jacket damage and to prevent oil wicking. 20 foot standard with optional lengths available.

- **O-ring:** Assures positive sealing against contaminants and oil leakage.


- Consult factory for information on CSA listed models.

### AGENCY LISTINGS

Canadian Standards Association  
File #LR38549

Underwriters Laboratories  
File #83318

Goulds Pumps is ISO 9001 Registered.



Goulds Pumps



ITT Industries

# Orenco Systems® Fax



**Orenco Systems®**  
Incorporated

814 AIRWAY AVENUE  
SUTHERLIN, OREGON  
97479

TOLL FREE:  
(800) 348-2843

TELEPHONE  
(541) 459-4449

FACSIMILE  
(541) 459-2884

**Date:** 03/10/03

**To:** Jeff Reed  
**Company:** Citadel Engineering, Inc.  
**Fax #:** 302-422-2574  
**Phone #:** 302-422-2574

**From:** Bob Somnitz Ext. 374

**Subject:** Custom Control Panel Quote / Trinity Trucking

**No. of Pages:** 2

**Please read this quote thoroughly to ensure accuracy.**

**Quote #:** 030503S1  
**Panel Model:** MVP-HEX1 PT RO ETM CT PRL SA PL TS  
**List Price:** \$2,790.00  
**Lead Time:** 15 Working Days

**Components Include:**

- NEMA 4 Steel Enclosure
- Surge Arrestor for Controls
- 10A Controls Circuit Breaker
- 25A Circuit Breaker for each pump
- Motor Contactor rated for each 115VAC 1Ø pump (.5 Hp, 14.5 FLA)
- HOA Switch for each pump
- Elapsed Time Meter for each pump
- Cycle Counter for each pump
- Pump Run Light for each pump
- Power Light
- High Level Alarm Light
- Manual Reset Switch for High Level Alarm
- Low Level Alarm Light
- Alarm Test Switch
- Logic Controller with Custom Programming
- Audible Alarm with Silence Switch
- Terminal Blocks
- Distribution Block
- UL 508 Listed

**If you order a panel using this quote number your panel will be built to the specifications on this quote and you will be responsible for payment per Orenco's terms and conditions. Upon request we can alter the specifications on this quote and issue an amended quote number. This quote is valid for 90 days. Panels are shipped FOB, Sutherlin, OR. Freight charges are not included in this quote. Our fax number is (541) 459-6781. If you have any trouble receiving this fax, please call (541) 459-4449.**



# CITADEL ENGINEERING, INC.



Jeffrey S. Reed, P.E.  
17129 Webbbs Road  
Ellendale, DE 19941  
(302) 422-2574



## **General Notes**

- 1.) All construction shall comply to DNREC regulations and all applicable memorandums.
- 2.) If any unusual or unforeseen problems arise during construction, the engineer shall be notified immediately and construction shall cease until proper authorities have been notified. This shall include, but not limited to, site soil compaction, high water table, variations in design layout, and possible wetland conflicts.
- 3.) All adjacent wells and septic systems located on plot plan as of the field inspection on 1-13-03. Contractor shall verify all proposed improvements and existing adjacent property improvements prior to construction/installation of proposed improvements.
- 4.) Contractor shall comply with all Occupational Safety and Health Act (OSHA). Design does not include any construction safety. Contractor shall be responsible for all OSHA requirements during construction.
- 5.) Contractor shall verify that all building sewer lines have proper grade to allow gravity flow where required. Any deviations should be coordinated with engineer/owner/building contractor, or other, as required, prior to construction.
- 6.) Contractor shall contact Miss Utility prior to construction and coordinate/locate any utilities not covered by Miss Utility with the owner.
- 7.) Contractor shall submit location drawing for any field changes in septic plot plan.
- 8.) All component operation maintenance manuals are to be supplied to the owner by installer.
- 9.) Filter fabric to be Dupont, style 3201, or equal.
- 10.) All easements found are shown on plot plan.
- 11.) All sewer lines shall be sch. 40, 4 inch diameter unless noted otherwise.
- 12.) All sewer lines less than 36 inches in depth under driveways or other areas subject to vehicular traffic shall be placed in a cast iron sleeve. Encasement shall extend 2 feet beyond driveway edge.
- 13.) The engineer shall be notified 24 hour's minimum prior requested inspection. Contractor shall verbally advise engineer of location and type of all component manufacture and model numbers. Items to be reported, but not limited to; pump (s), float (s), alarms, timers, etc..
- 14.) All septic tanks shall be equipped with any outlet effluent filter approved by the DNREC. The maintenance of these filters is the responsibility of the property owner and must remain in service for the life of the septic tank. This unit must be maintained in accordance with the manufacturer's service instructions.
- 15.) Each septic tank shall be constructed with a watertight access riser for each compartment and shall extend above grade. This riser and lid shall be made of concrete, masonry or an equivalent durable material approved by DNREC.

SITE EVALUATION REPORT

**Property Owners' Name:** Banning & Associates, LLC  
Attention: Mr. Ed Banning  
**Owners' Address:** 18119 Sussex Highway  
Bridgeville, DE 19933

**Tax Map #:** 1-31-11.00-12.00 (P/O)

**Phone #:** (302) 253-3900

**Property Location:** West side of US Route 13; Approximately 3,650' South of Route 40; near Bridgeville; Sussex County, De  
**Property Size:** 5.76 acres net development area out of a total of 13± acres

**Evaluators' Name:** Lisa S. Wood • Låf P. Erickson

**License Numbers:** D-2403 • D-2460

**Evaluation Date:** 02/03/03

Central Sewer: NA

Central Water: NA

Depth to and Type of Limiting Zones Encountered:

- Soil Boring # 1:** 35 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Oxyaquic Paleudult—Woodstown (variant) Series
- Soil Boring # 2:** 31 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Oxyaquic Hapludult—Woodstown (variant) Series
- Soil Boring # 3:** 27 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Aquic Hapludult—Hammonton Series
- Soil Boring # 4:** 35 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Oxyaquic Hapludult—Woodstown (variant) Series
- Soil Boring # 5:** 31 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Oxyaquic Hapludult—Woodstown Series
- Soil Boring # 6:** 34 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Oxyaquic Hapludult—Woodstown (variant) Series
- Soil Boring # 7:** 50 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Typic Hapludult—Hambrook Series
- Soil Boring # 8:** 40 inches to redoximorphic features as an indication of the seasonal high water table  
> 72 inches to free water; Typic Hapludult—Hambrook Series

**Summary of Evaluation:** Soils in the evaluated area are moderately well drained to well drained with slowly (50 to 60 MPI) permeable substratum. Site conditions are suited for a Low Pressure Pipe disposal system in the vicinity of Soil Borings # 1, 2, 4, and 7 (*Design Area A*). Soils in the vicinity of Soil Borings # 3, 5, and 6 (*Design Area B*) are also suited for a Low Pressure Pipe disposal system, but with a limiting zone of 27 inches and an assigned permeability rate of 60 minutes per inch. The potential disposal areas are positioned on a summit, backslope, and footslope in an otherwise undulating agricultural landscape. Slopes are generally 1 to 4 percent in the evaluated area. See *Design Considerations and Comments* on Approval Page for property information and details on system design and installation.

For design purposes, the limiting zone for the *initial* disposal system (*Design Area A*) was assigned at 31 inches based on the depth to redoximorphic features at Soil Boring # 2. The limiting zone for the *additional* disposal area (*Design Area B*) was assigned at 27 inches based on the depth to redoximorphic features at Soil Boring # 3. Free water levels were greater than the depth of investigation (72 inches beneath the soil surface) throughout the evaluated area. Precipitation levels for the water year (October, 2002 through September, 2003) were 1.03 inches above normal through January 2003 based on data collected at the University of Delaware Research and Education Center located in Georgetown, Delaware. It should be noted that the 2001-2002 water year ended with a deficit of approximately 14.58 inches.

For design purposes, the permeability rate for the *initial* disposal system (*Design Area A*) was assigned at 50 minutes per inch based on the most hydraulically restrictive subsoil identified within the upper 60 inches of the soil profiles. In this area, the finest soil textures noted were heavy sandy clay loam and clay loam materials, found in the subsoil at Soil Borings # 1, 2, and 4 at depths ranging from 18 to greater than 60 inches beneath the soil surface. The permeability rate for the *additional* disposal system (*Design Area B*) was assigned at 60 minutes per inch. In this area, the finest soil textures noted were clay loam materials, found at Soil Borings # 5 and 6 in the substratum materials. Clay and silt content, soil structure and consistence, and seasonal saturation were factored into the assigned permeability rates.

The potential disposal area is mapped within an area of the moderately well drained, Kalmia sandy loam, (Ka) and the well drained, Sassafras sandy loam, 0 to 2 percent slopes, (SaA) mapping units in the latest published (1974) edition of the Sussex County Soil Survey--Sheet # 24. The soils in the evaluated area would correlate to the moderately well drained, Woodstown (variant) and the well drained, Hambrook Series in the current Soil Survey update.

2/10/03

Date

*Lisa S. Wood*

Evaluator's Signature

Atlantic Resource Management, Inc. Job # 106-DS03-SS

**Note:** Site evaluation information was collected for on-site wastewater disposal interpretations only. The information in this site evaluation and plot plan has been compiled from any of the following sources: tax map, deed, survey, recorded plot, or field located property corners, and may include anecdotal information supplied by property owners, adjacent residents, and/or other interested parties. Locations of wells and septic systems are by direct observation where possible, but are often based on information provided by permits, property owners, adjacent residents, and/or other interested parties. This plot plan represents the site conditions at the time of evaluation but it is not a survey. No title search has been conducted; any easements shown are from subdivision record plans or deed. Subsequent alteration of the site or adjacent properties may negate approval by the regulatory agency(ies) involved in permitting. All information should be reverified prior to purchase or use.

Property Owner/Property Location: BANNING AND ASSOCIATES, LLC  
 Profile #: SB#1 Date: 02/03/03 Soil Boring ☒ or Test Pit ☐  
 Slope: 1-2 % Relief: UPPER BACKSLOPE  
 Estimated Permeability: SLOW (50 MPI)  
 Depth to Limiting Zone: 35" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: OXYAQUIC PALEUDULT / WOODSTOWN VAR

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
	Ap	0 to 4	10YR 3/2	—	—	—	—	SL	1MSBK	FI <sup>+</sup>
	BE	4 to 18	10YR 5/6	—	—	—	—	SL	2MSBK	FR
	Bt	18 to 27	7.5YR 5/6	—	—	—	—	SC L	2MSBK	FR
	BC	27 to 35	7.5YR 5/6	—	—	—	—	SL	1MSBK	FR
	CB	35 to 57	10YR 6/6	10YR 4/8 10YR 7/1	F2D	F2D	—	SCL+ +SL	M	FR
	2C1	57 to 67	10YR 6/4 7.5YR 6/5	10YR 7/1	M2D	—	—	CL- SL LS	M	FR + FI
	2C2	67 to 72	10YR 6/4	2.5Y 6/8	C2D	—	—	LS	M	VFR
		to								

Free Water: > 72 Comments: \* COMPACTED TO 8"

Profile #: SB#2 Slope: 2-4 % Relief: BACKSLOPE  
 Estimated Permeability: MODERATELY SLOW (45 MPI)  
 Depth to Limiting Zone: 31" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: OXYAQUIC MAPUDULT / WOODSTOWN VAR

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
	Ap	0 to 6	10YR 4/4	—	—	—	—	LS	2MGR	VFR
	BE	6 to 24	10YR 5/6	—	—	—	—	SL	2MSBK	FR
	Bt	24 to 31	7.5YR 5/6	—	—	—	—	SCL+	2MSBK	FR
	BC	31 to 38	10YR 6/6	2.5Y 6/8 10YR 7/1	C2D	C2D	—	SL	1MSBK	FR
	C1	38 to 56	10YR 6/6	2.5Y 4/8 10YR 7/1	C2D	C2D	—	CL- SL+	M	FI + FR
	C2	56 to 66	10YR 6/6 7.5YR 5/8	10YR 6/2	C2D	—	—	SL	M	FR
	C3	66 to 72	7.5YR 5/8	2.5Y 7/2	M2D	—	—	SL	M	FR

Free Water: > 72 Comments:

Site Evaluator's Signature: Russ L. Wood



Property Owner/Property Location: BANNING AND ASSOCIATES, LLC  
 Profile #: SB#3 Date: 05/07/09 Soil Boring ☒ or Test Pit ☐  
 Slope: 2-3% Relief: MIDDLE BACKSLOPE  
 Estimated Permeability: MODERATE (35 MPI)  
 Depth to Limiting Zone: 27" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: AQUIC HAPLUDULT / HAMMONTON

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
	Ap	0 to 5	10YR 4/3	—	—	—	—	LS	3MCR	VFR
	E	5 to 19	10YR 5/4	—	—	—	—	LS	1M5BK	VFR
	Bt1	19 to 27	10YR 5/6	—	—	—	—	SL	2M5BK	FR
	Bt2	27 to 46	10YR 6/6	10YR 7/2 10YR 6/8	C2D	C2D	—	SLT	1M5BK	FR
	BC	46 to 58	10YR 6/6	10YR 6/4	C2F	—	—	LS	M	VFR
	2C	58 to 72	10YR 6/6	10YR 7/2 10YR 6/5	H2D	H2D	CL-5L*	SL	M	FR
		to								
		to								

Free Water: > 72 Comments: \_\_\_\_\_

Profile #: SB#4 Slope: 1-3% Relief: UPPER BACKSLOPE / SUMMIT  
 Estimated Permeability: SLOW (50 MPI)  
 Depth to Limiting Zone: 35" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: OXYAQUIC HAPLUDULT / WOODSTOWN VAR

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
		0 to	BORING		SIMILAR			TO	SB#1	
		to								
		to								
		to								
		to								
		to								
		to								

Free Water: > 72 Comments: \_\_\_\_\_

Site Evaluator's Signature: \_\_\_\_\_

*John L. Wood*

Property Owner/Property Location: BANNING AND ASSOCIATES, LLC  
 Profile #: SB # 5 Date: 2/3/03 Soil Boring V or Test Pit \_\_\_\_\_  
 Slope: 2-4% Relief: BACKSLOPE  
 Estimated Permeability: SLOW (60 MPI)  
 Depth to Limiting Zone: 31" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: OXYAQUIC HAPLUDULT / WOODSTOWN

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
	Ap	0 to 6	10YR3/2	—				SL	1M50N	FR
	Bt	6 to 27	7.5YR5/6	10YR5/6	H2D			SCLT	2MSBK	FR
	Bc	27 to 31	7.5YR5/6 10YR5/4	—	—			SL	1FSBK	FR
	Cb	31 to 45	10YR6/4	7.5YR5/6 10YR6/2	C2D			LS+	M	FR
	Cl	45 to 56	2.5Y6/4	10YR6/8 2.5Y7/2	F1F			LS+	M	FR
	2C2	56 to 72	10YR7/1	2.5Y6/4 10YR6/8	M2D			SL	M	FR
		to			C2D			COCL-	M	FI
		to			M3P					

Free Water: > 72" Comments: \_\_\_\_\_

Profile #: SB # 6 Slope: 2-4% Relief: LOWER BACKSLOPE  
 Estimated Permeability: SLOW (60 MPI)  
 Depth to Limiting Zone: 34" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: OXYAQUIC HAPLUDULT / WOODSTOWN VAR

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
		0 to	PROFILE SIMILAR					TO	SB # 5	
		to								
		to								
		to								
		to								
		to								
		to								

Free Water: > 72" Comments: \_\_\_\_\_

Site Evaluator's Signature: \_\_\_\_\_

*John J. Wood*

Property Owner/Property Location: BANNING AND ASSOCIATES, LLC  
 Profile #: SB # 7 Date: 07/03/03 Soil Boring ✓ or Test Pit \_\_\_\_\_  
 Slope: 1-2% Relief: UPPER BACKSLOPE / SUMMIT  
 Estimated Permeability: SLOW (50 MPI)  
 Depth to Limiting Zone: 50" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: TYPIC MAPLUOULT / HAMBROOK

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
	Ap	0 to 8	10YR3/2	—	—	—	—	SL	1MSBK	FR
	Bt1	8 to 15	10YR5/4	—	—	—	—	SL+	2MSBK	FR
	Bt2	15 to 32	7.5YR5/6	—	—	—	—	SCL+	2MSBK	FR
	Bt3	32 to 42	7.5YR5/6	—	—	—	—	SL	1MSBK	FR
	BC	42 to 50	10YR6/6	10YR5/6	VARIATIONS			SL	M	VFR
	2C	50 to 72	10YR6/8	10YR6/2 10YR6/6	C2D C2F			CL-	M	FI
		to								
		to								

Free Water: > 72 Comments: \_\_\_\_\_


Profile #: SB # 8 Slope: 1-3% Relief: SWALE  
 Estimated Permeability: MODERATELY SLOW (40 MPI)  
 Depth to Limiting Zone: 40" TO REDOXIMORPHIC FEATURES  
 Soil Classification/Series: TYPIC MAPLUOULT / HAMBROOK

MPI	Horizon	Depth	Colors		Mottles Desc.			Texture	Structure	Consistence
			Matrix	Mottles	Ab.	S.	Con.			
		to	SIMILAR TO SB # 7							
		to								
		to								
		to								
		to								
		to								
		to								

Free Water: > 72 Comments: \_\_\_\_\_


Site Evaluator's Signature: \_\_\_\_\_

*John S. Wood*



LEGEND

County Line	Map Parcel Number
Township Line	Original Lot Number
City or Borough Line	Map Scaled Dimension
Original Lot Line	Original Lot Line
Property Line	Original Lot Line



THE INFORMATION CONTAINED HEREIN IS FOR INFORMATIONAL PURPOSES ONLY AND DOES NOT CONSTITUTE A GUARANTEE OF ANY KIND. THE INFORMATION IS NOT TO BE USED FOR ANY PURPOSE OTHER THAN THAT FOR WHICH IT WAS PROVIDED. THE INFORMATION IS NOT TO BE USED FOR ANY PURPOSE OTHER THAN THAT FOR WHICH IT WAS PROVIDED.

DATE OF REVISION: 11-19-01  
SHEET LAYOUT BASED ON THE DELAWARE STATE PLANE COORDINATE SYSTEM

MAP: 1-31-11