



Pricing Notes:

1. Rotate door to swing out. Relocate cabinets to Open Office as shown on plan. Add outlet as shown on plan. Install supp. air unit (requires 110 outlet). Air unit provided by Star.
2. Cabinets in Break Room to be replaced. Plumbing to remain the same.
3. Add electrical as shown on plan over relocated counter. Provide floor base feeds for workstations.
4. Add outlet as shown on plan. Install supp. air unit (requires 110 outlet). Air unit provided by Star.
5. Remove existing stove.
6. Patch holes in wall and paint to match existing.
7. Remove wall covering on column and paint to match existing wall color.
8. All existing finished to remain unless noted otherwise. Patch and repair as needed.
9. New doors, frames and hardware to match existing. Coordinate locking requirements with Star.
10. A "*" indicates a X2 HDMI jack w/120V near ceiling for monitors.