	DOOR SCHEDULE - ALL SWING DOORS 6'8"
	EXTERIOR with Ambler "WA"
1	METAL SIX PANEL INSULATED
2	METAL - FLAT WITH VENT GRILL
3	METAL - PATIO W/ DIVIDED PLANE GLASS - WA
4	5' METAL PATIO W/ LEADED GLASS WA
5	5' METAL PATIO W/DIV. P. WA
6	6' METAL PATIO W/DIV P -WA
	INTERIOR - HOLLOW CORE SIX PANEL
10	3'-0" x 6'-8"
11	3'-0" x 6'-8" SOLID CORE SIX PANEL
12	3'-0" x 6'-8" SOLID CORE SIX PANEL POCKET
13	1'-6" x 6'-8" HOLLOW SIX PANEL
	CAFE DOORS - BI, WITH WINDOWS
20	3'-0" x 6'-8"
21	5'-0" x 6'-8"
	OVERHEAD - METAL OR FIBERGLASS ROLL-UP
30	14'-0" x 10'-0"
31	9'-0" x 10'-0"
32	12'-0" x 10'-0"

	WINDOW SCHEDULE - BRONZE - INSULATED - DV
1	3'-0" x 3'-0" PICTURE
2	3'-0" x 3'-0" FIXED - LEADED GLASS w/AWNING
3	AWNING 3'-0" x 1'-6" FIXED
4	TRIPPLE UNIT 8'-0" x 3'-0" w/AWNING
5	TRIPPLE UNIT 9'-0" x 6'-8" w/AWNING
6	DOUBLE UNIT 6'-0" x 6'-8" w/AWNING
7	SINGLE 3'-0" x 6'-8" w/AWNING
8	SINGLE 3'-6" x 6'-8" w/AWNING

REVISIONS	BY

LEWIS & CLARK CAFE AND TRADING CO.

FLOOR PLAN - 1
FRAMING PLAN

Date	11/22/99
Scale	1/4" = 1'-0
Drawn	DRK
Job	
Sheet	
Of	Sheets